

MATC 5-Year Project List 2011-2017 - 12/31/10 - L.C.Konway - 2005-2006-2007-2008-2009-2010 Included

Year	District	Mile	Asset	Location	Project description	Status	MTC?	Wks	Priority
2005	1Baldpate	3	T	Baldpate Mtn.	Install rock waterbars and steps	3 weeks done in 2005	<input checked="" type="checkbox"/>	3	High
		36	T	South side Old Blue	Install rock waterbars and steps	2 weeks done in 2005 - much left to do	<input checked="" type="checkbox"/>	3	High
	2Bigelow	96	T	Jct. Range Trail south to Rt. 27	260 ft. bog bridge replacement	Done in 2005	<input type="checkbox"/>	1	Medium
		101	OS	Bigelow Col	install moldering privy	Unknown	<input type="checkbox"/>	1	Medium
		102	T	Firewarden's Trail	Add rock steps to existing waterbars	2 weeks done in 2005, also 2 weeks on lower FW	<input checked="" type="checkbox"/>	3	High
	3Kennebec	116	OS	West Carry Pond	3 earthen tent pads	Not done in 2005	<input type="checkbox"/>	1	Medium
		158	T	Horseshoe Canyon	redo side hill - log retainers to be relocated or replaced with stone	Not done in 2005 - did 1 week at Shirley Rd	<input checked="" type="checkbox"/>	3	Medium
	4White Cap	209	T	North Slope White Cap	rock steps, waterbars	4 weeks done in 2005	<input checked="" type="checkbox"/>	4	High
	5Katahdin	240	T	Nahmakanta Stream s. of bridge	10 rock steps, 5 waterbars, step stones	Not done in 2005	<input checked="" type="checkbox"/>	1	Medium
		242	T	Nahmakanta Lake	MCC-PLC submitted 2003 - rock steps	6 weeks done in 2005-completed 60% of projects	<input type="checkbox"/>	6	Medium
		246	T	North Slope Nesuntabunt Mt.	MCC-PLC submitted 2003 - waterbars, rock steps	6 weeks done in 2005 - substantially complete	<input type="checkbox"/>	6	Medium
		253	T	Rainbow Lake	MCC-PLC submitted 2003 - waterbars, causeway	6 weeks done in 05 - relo done, much drainage left	<input type="checkbox"/>	6	Medium

Year	District	Mile	Asset	Location	Project description	Status	MTC?	Wks	Priority
2006	1Baldpate	3	T	Baldpate Mtn.	install rock waterbars and steps	3 weeks done in 2006 - NPS \$10K	<input checked="" type="checkbox"/>	3	High
		3	T	West Baldpate relo/rehab	MCC-PLC submitted 2003 - rock steps and waterbars	6 weeks done in 2006	<input type="checkbox"/>	6	High
	2Bigelow	102	T	Firewarden's Trail	Add rock steps to existing waterbars	3 weeks done in 2006 - NPS \$11K	<input checked="" type="checkbox"/>	3	High
	3Kennebec	158	T	Horseshoe Canyon	redo side hill - log retainers to be relocated or replaced with stone	3 weeks done in 06 - NPS \$10K	<input checked="" type="checkbox"/>	3	Medium
	4White Cap	194		East Chairback Mt.	Rebuild waterbars and drainage on trail between KI Road and Chairback Cliff	3 weeks done in 2006 - replaced White Brook	<input checked="" type="checkbox"/>	3	High
		199	T	Gulf Hagas Rim Trail	MCC-PLC proposed - Step stones, drainage, rock steps	Not funded in 2006	<input type="checkbox"/>	6	High
		205	T	South Side Gulf Hagas Mt.	MCC-PLC proposed - Treadwork, rock steps, waterbars	Not funded in 2006	<input type="checkbox"/>	6	High
		207	T	White Brook side trail	erosion control or relocation	NO NPS \$ -Need permission-substitutue E Chairback?	<input checked="" type="checkbox"/>	3	Low
		209	T	North Slope White Cap	MCC-PLC submitted 2004 - rock steps	6 weeks done in 2006	<input type="checkbox"/>	6	High
		209	T	North Slope White Cap	rock steps, waterbars	3 weeks done in 2006 NPS \$1K	<input checked="" type="checkbox"/>	3	High
	5Katahdin	239	T	Nahmakanta Str. 1 m. s. of bridge	300 ft. sidehill 10 rock steps, water bars, step stones,	3 weeks done in 2006	<input checked="" type="checkbox"/>	3	Medium
		242		Nahmakanta Lake	MCC-PLC - Build Stone Steps	6 weeks done in 2006	<input type="checkbox"/>	6	Medium

Year	District	Mile	Asset	Location	Project description	Status	MTC?	Wks	Priority
2007		245		Nahmakanta-Nesuntabunt	MCC-PLC Rock Steps	6 weeks done in 2006	<input type="checkbox"/>	6	Medium
	1Baldpate								
		3	T	West Baldpate relo/rehab	MCC-PLC proposed - rock steps and waterbars	6 weeks done in 2007	<input type="checkbox"/>	6	High
		3	T	West Baldpate relo/rehab	rock steps and waterbars	4 weeks done in 2007	<input checked="" type="checkbox"/>	3	High
		35	T	South Side Old Blue	SCA-PLC proposed - Waterbars and Rock steps	Not funded in 2007 Submitted 1/15/06	<input type="checkbox"/>	4	High
		36	T	South Side Old Blue	SCA-PLC proposed - Waterbars and rock steps	Not funded in 2007 Submitted 1/15/06	<input type="checkbox"/>	4	High
	2Bigelow								
		102	T	Firewarden's Trail	rock steps and waterbars	2 weeks done in 2007	<input checked="" type="checkbox"/>	3	Medium
	3Kennebec								
		113		Round Top	Install 30+ drainage structures	2 weeks done 2007	<input checked="" type="checkbox"/>	2	Medium
	4White Cap								
		199	T	Gulf Hagas Rim Trail	MCC-PLC proposed - rock steps, waterbars, drainage ditches, step stones	Not funded in 2007 brought forward in 2010	<input type="checkbox"/>	6	Medium
		202	T	S side Gulf Hagas Mt.	rock steps, side hill, etc	3 weeks done in 2007	<input checked="" type="checkbox"/>	3	High
		203	T	Gulf Hagas Mt. relo	MCC-PLC proposed - Rock steps, sidehill construction	6 weeks done in 2007	<input type="checkbox"/>	6	Medium
		205	T	West Peak of White Cap	rock steps, waterbars, side hill	3 weeks done in 2007	<input checked="" type="checkbox"/>	3	Medium
	209	T	North Slope White Cap	MCC-PLC proposed - rock steps	6 weeks done in 2007	<input type="checkbox"/>	6	High	
	209	T	North Slope White Cap	rock steps, waterbars	3 weeks done in 2007	<input checked="" type="checkbox"/>	3	High	

Year	District	Mile	Asset	Location	Project description	Status	MTC?	Wks	Priority
2008	5Katahdin	274	T	Hunt Trail - Katahdin	rock steps and waterbars	Not Done in 2007	<input checked="" type="checkbox"/>	3	High
	1Baldpate	3	T	West Baldpate Relo/rehab	rock steps and waterbars	3 weeks done in 2008	<input checked="" type="checkbox"/>	3	High
		3	T	West Baldpate relo/rehab	MCC-PLC proposed - rock steps and waterbars	6 weeks done in 2008	<input type="checkbox"/>	6	High
		34	T	South Side Old Blue	SCA-PLC proposed - Waterbars and rock steps	Not funded in 2008	<input type="checkbox"/>	4	High
	2Bigelow	105	T	Safford Notch to Little Bigelow	MCC-PLC proposed - rock steps, waterbars, drainage ditches, step stones	2 weeks done in 2008	<input type="checkbox"/>	6	Medium
		111	T	Between Long Falls Dam Road and E.	ditching, 6 waterbars	Not done in 2008	<input checked="" type="checkbox"/>	1	Medium
	3Kennebec	158	T	Horseshoe Canyon	redo side hill - log retainers to be relocated or replaced with stone	3 weeks done in 2008	<input checked="" type="checkbox"/>	3	Medium
	4White Cap	202	T	S side Gulf Hagas Mt.	rock steps, side hill, etc	3 weeks done in 2008	<input checked="" type="checkbox"/>	3	Medium
		204	T	West ridge Gulf Hagas Mt.	MCC-PLC proposed - Rock steps and waterbars	6 weeks done in 2008	<input type="checkbox"/>	6	Medium
		209	T	North Slope WhiteCap Mt.	MCC-PLC proposed - Rock steps and waterbars	6 weeks done in 2008	<input type="checkbox"/>	6	High
		209	T	North Slope White Cap	rock steps, waterbars	3 weeks done in 2008	<input checked="" type="checkbox"/>	3	High
	5Katahdin	242	T	Nahmakanta Lake	Rock steps	3 weeks done in 2008	<input checked="" type="checkbox"/>	2	Medium

Year	District	Mile	Asset	Location	Project description	Status	MTC?	Wks	Priority
		254	T	Rainbow Lake	SCA-PLC proposed - Ditch & Drain -step stones	Not funded in 2008	<input type="checkbox"/>	4	Medium
		274	T	Hunt Trail - Katahdin	Rock Steps and waterbars	3 weeks done in 2008	<input checked="" type="checkbox"/>	3	High
2009									
	1Baldpate								
		3	T	West Baldpate relo/rehab	MCC-PLC proposed - rock steps and waterbars	Done in 2009	<input type="checkbox"/>	6	High
		3	T	West Baldpate relo/rehab	rock steps and waterbars	Done in 2009	<input checked="" type="checkbox"/>	3	High
		33	T	South Side of Moody Mt.	EMERGENCY relocation due to landslide	Done in 2009	<input checked="" type="checkbox"/>	3	High
		36	T	South side of Old Blue	Rock steps and waterbars	Done in 2009	<input checked="" type="checkbox"/>	3	High
		39	T	Old Blue- Elephant Mt	SCA-PLC proposed - Bog Bridges/drainage improvements	Not done in 2009	<input type="checkbox"/>	4	High
	2Bigelow								
		65	T	Ethyl Pd to Eddy Pd	SCA-PLC proposed - Bog Bridges and waterbars	Not done in 2009	<input type="checkbox"/>	4	High
		85	B	Carrabassett River	bridge 65 ft span	Withdrawn	<input type="checkbox"/>	0	
		106	T	Safford Notch to Little Bigelow	MCC-PLC steps, drainage, step stones	Done in 2009	<input type="checkbox"/>	4	Medium
		106	T	Safford Notch to Little Bigelow	MCC-PLC proposed - rock steps, waterbars, drainage ditches	Done in 2009	<input type="checkbox"/>	6	Medium
		111	T	Flagstaff Lake	Build side hill trail and rock steps along lakeshore on new trail	Done in 2009	<input checked="" type="checkbox"/>	3	Medium
	4White Cap								
		203	T	North side of Gulf Hagas Mt.	rock steps and waterbars	Done in 2009	<input checked="" type="checkbox"/>	3	Medium

Year	District	Mile	Asset	Location	Project description	Status	MTC?	Wks	Priority
		205	T	West Peak WhiteCap	MCC-PLC proposed - Rock steps and waterbars	Done in 2009	<input type="checkbox"/>	6	Medium
		209	T	North Slope White Cap	MCC-PLC proposed - rock steps	Done in 2009	<input type="checkbox"/>	6	High
	5Katahdin	242	T	4 mi N of S end Nahmakanat	60 rock steps and 3 rock waterbars	Done in 2009 (2 wks)	<input checked="" type="checkbox"/>	3	Medium
		254	T	Along Rainbow lake	Step stones and drainage	Done in 2009 (2 wks)	<input checked="" type="checkbox"/>	3	Low
		274	T	Hunt Trail - Katahdin	rock steps and waterbars	Done in 2009	<input checked="" type="checkbox"/>	3	High
2010	1Baldpate	3	T	West Baldpate relo/rehab	rock steps and waterbars	Done in 2010	<input checked="" type="checkbox"/>	3	High
		3	T	West Baldpate relo/rehab	MCC-PLC proposed - rock steps and waterbars	Done in 2010	<input type="checkbox"/>	6	High
		33	T	Moody Mountain	Emergency - install steel rungs, rock steps and sidehill	Done in 2010	<input checked="" type="checkbox"/>	3	High
		36	T	South side Old Blue	Many waterbars and rock steps	Done in 2010	<input checked="" type="checkbox"/>	3	High
	2Bigelow	96	T	1600-1900 ft elevation	rock steps	Done in 2010	<input checked="" type="checkbox"/>	3	Medium
		101	T	Lower Firewarden's Trail	SCA-PLC proposed - Bog bridging	Not Funded	<input type="checkbox"/>	4	Medium
		105	T	Little Bigelow	SCA-PLC proposed - Waterbars, steps and ditching	Not Funded	<input type="checkbox"/>	4	Medium
	4White Cap	199	T	Gulf Hagas Rim Trail	MCC-PLC build rock steps, waterbars, drainage ditches and step stones	Done in 2010	<input type="checkbox"/>	6	High

Year	District	Mile	Asset	Location	Project description	Status	MTC?	Wks	Priority
		206	T	West Peak Whitecap N side	rock steps and waterbars	Done in 2010	<input checked="" type="checkbox"/>	3	Medium
		206	T	Hay Mt.	MCC-PLC proposed - Rock steps and waterbars	Done in 2010	<input type="checkbox"/>	6	Medium
		207	T	White Brook Trail - rehabilitation	MCC-PLC proposed - rock steps and waterbars	Done in 2010	<input type="checkbox"/>	6	High
		209	T	North Slope White Cap	MCC-PLC proposed - rock steps	Done in 2010	<input type="checkbox"/>	6	High
	5Katahdin								
		247	T	Crescent Pond & Nesusntabunt	40 rock waterbars and stone steps	Did one week in 2010	<input checked="" type="checkbox"/>	3	Medium
		274	T	Hunt Trail - Katahdin	rock steps and waterbars	Done in 2010	<input checked="" type="checkbox"/>	3	High
2011	1Baldpate								
		17	OS	Baldpate Mt. Lean-to	Replace damaged acrylic panels with Aluminum	Done in 2011	<input type="checkbox"/>	0	Medium
		18	T	West Baldpate	MCC-PLC proposed - Rock steps and waterbars	80% done in 2011	<input type="checkbox"/>	6	Medium
		36	T	South side Old Blue	Rock steps and waterbars	Submitted	<input checked="" type="checkbox"/>	3	High
		36	T	South side Old Blue	MCC-PLC proposed - Rock steps and waterbars	50% Done in 2011	<input type="checkbox"/>	6	High
		42	T	Main Peak of Bemis Mt.	SCA-PLC proposed - Waterbars and rock steps	Done in 2011	<input type="checkbox"/>	4	High
		43	T	Maine Peak of Bemis Mt.	SCA-PLC proposed - Waterbars and rock steps	Not done in 2011	<input type="checkbox"/>	4	High
		44	OS	Bemis Mt. Lean-to	Replace damaged acrylic panels with Aluminum	Done in 2011	<input type="checkbox"/>	0	Medium
	2Bigelow								

Year	District	Mile	Asset	Location	Project description	Status	MTC?	Wks	Priority
		66	T	South side of Saddleback	Rock steps and waterbars	Done in 2011 - more to do	<input checked="" type="checkbox"/>	3	Medium
		66	T	South side of Saddleback	MCC-PLC proposed - Rock steps and waterbars	70% Done in 2011 at Ethel Pond	<input type="checkbox"/>	6	Medium
	3Kennebec	120	T	Carrying Place Road	MTC-Build Bog Bridges	Done in 2011 -bridges N and at E carry	<input checked="" type="checkbox"/>	3	Medium
		136	OS	Pleasant Pond Lean-to	Replace damaged acrylic panels with Aluminum	Done in 2011	<input type="checkbox"/>	0	Medium
		136	T	Pleasant Pond Mountain	MCC-PLC proposed - Relocation & rock steps	Done in 2011	<input type="checkbox"/>	6	Medium
	4White Cap	170	OS	Leeman Brook Lean-to	Replace rotten logs	Done in 2011	<input type="checkbox"/>	0	Medium
		206	T	West Peak Whitecap N	rock steps and waterbars	Done in 2011 - project finished	<input checked="" type="checkbox"/>	3	Medium
	5Katahdin	239	T	Nahmakanta Str. 3.4 m. s. of bridge	30 step stones and ladder	Done in 2011	<input checked="" type="checkbox"/>	3	Medium
		275	T	Hunt Trail	Rock steps waterbars	Done in 2011 - also Kstream and Abol Str	<input checked="" type="checkbox"/>	3	High
2012	1Baldpate	17	T	West Baldpate Mt.	MCC-PLC - Build rock steps and waterbars	Added 1/1/08	<input type="checkbox"/>	6	High
		19	T	East Baldpate	MCC-PLC - Build rock steps and improve drainage	Added 1/5/08	<input type="checkbox"/>	6	Medium
		35	OS	Black Brook Notch	Upgrade, relocate or close site	Added 12/31/10	<input type="checkbox"/>	0	High
		52	OS	Sabbathday Pond Lean-to	Replace damaged acrylic panels with Aluminum	Added 12/31/10	<input type="checkbox"/>	0	

Year	District	Mile	Asset	Location	Project description	Status	MTC?	Wks	Priority
	2Bigelow								
		74	T	Orbeton Stream to Poplar Ridge	MCC-PLC - Build rock steps and waterbars, other erosion control	Added 1/1/08	<input type="checkbox"/>	6	High
		80	OS	Spalding Mt. Lean-to	Replace damaged acrylic panels with Aluminum	Added 12/31/10	<input type="checkbox"/>	0	Medium
		93	T	Rte 27 to North Crocker	MCC-PLC - Build rock steps and waterbars	Added 1/1/08	<input type="checkbox"/>	6	Medium
		98	T	Horns Pond Side Trail	Rock steps and waterbars	Changed 12/31/10	<input checked="" type="checkbox"/>	6	Medium
		99	OS	Horns Pond Lean-to	Replace damaged acrylic panels with Aluminum	Added 12/31/10	<input type="checkbox"/>	0	Medium
		106	T	Little Bigelow	SCA-PLC proposed rock steps, waterbars, bog bridges	Added 1/1/08	<input type="checkbox"/>	4	Medium
	4White Cap								
		195	T	KI Road to Chairback Cliff	MTC- Build rock steps and waterbars	Added 1/1/08	<input checked="" type="checkbox"/>	3	Medium
		198	T	Gulf Hagas Rim Trail	MTC - Build rock steps, improve drainage	Added 1/1/08	<input checked="" type="checkbox"/>	3	High
	5Katahdin								
		238	T	Nahmakanta Stream	MTC - build step stones	Added 1/1/08	<input checked="" type="checkbox"/>	3	Medium
		252	T	Rainbow Deadwaters	SCA-PLC - Step stones and Causeways	Added 1/8/09	<input type="checkbox"/>	4	Medium
		254	T	West end of Rainbow Lake	Place step stones through wet areas	Added 1/1/08	<input checked="" type="checkbox"/>	3	High
		274	T	Hunt Trail	Build rock steps and waterbars	Added 1/1/08	<input checked="" type="checkbox"/>	3	High
2013	1Baldpate								
		19	T	East Baldpate	MCC-PLC - Build rock steps and improve drainage	Added 1/5/08	<input type="checkbox"/>	6	Medium

Year	District	Mile	Asset	Location	Project description	Status	MTC?	Wks	Priority
		36	T	South Side Old Blue	MCC-PLC - Build rock steps and waterbars	Added 1/5/08	<input type="checkbox"/>	6	High
		38	T	Old Blue-Elephant Mt.	SCA-PLC improve footpath	Added 1/1/08	<input type="checkbox"/>	4	Medium
	2Bigelow	74	T	Orbeton Str. To Poplar Ridge	MCC-PLC - Build rock steps and waterbars	Added 1/1/08	<input type="checkbox"/>	6	High
		93	T	Rte 27 to North Crocker	MCC-PLC - Build rock steps and waterbars	Added 1/1/08	<input type="checkbox"/>	6	Medium
		99	T	Horns Pond Trail	MTC - Erosion control	Changed 12/31/10	<input checked="" type="checkbox"/>	3	High
	3Kennebec	116	OS	West Carry Pond Lean-to	Replace damaged acrylic panels with Aluminum	Added 12/31/10	<input type="checkbox"/>	0	Medium
		145	OS	Bald Mt. Brk Lean-to	Replace damaged acrylic panels with Aluminum	Added 12/31/10	<input type="checkbox"/>	0	Medium
	4White Cap	182	T	Long Pond Str. to Barren Slide	MTC rehab rock steps and waterbars from 1990's	Added 1/1/08	<input checked="" type="checkbox"/>	6	Medium
		188	T	Barren to 4th Mt.	MTC - Build rock steps and waterbars	Added 1/1/08	<input checked="" type="checkbox"/>	3	Medium
		188	T	Barren to 4th Mt.	MTC Build rock steps and waterbars	Added 1/1/08	<input checked="" type="checkbox"/>	3	Medium
		198	T	Gulf Hagas Rim Trail	MTC - rock steps and step stones between Screw Auger Falls and Hammond Street Pitch	Added 1/1/08	<input checked="" type="checkbox"/>	3	High
		214	OS	East Branch Lean-to	Replace damaged acrylic panels with Aluminum	Added 12/31/10	<input type="checkbox"/>	0	Medium
	5Katahdin	233	OS	Potawadjo Lean-to	Replace damaged acrylic panels with Aluminum	Added 12/31/10	<input type="checkbox"/>	0	Medium

Year	District	Mile	Asset	Location	Project description	Status	MTC?	Wks	Priority
		252	T	Rainbow Deadwaters	SCA-PLC - Step stones and Causeways	Added 1/8/09	<input type="checkbox"/>	4	Medium
		275	T	Hunt Trail	MTC - Build rock steps and waterbars	Added 1/1/08	<input checked="" type="checkbox"/>	3	High
2014									
	1Baldpate								
		6	T	East Baldpate	MCC-PLC - Build rock steps and waterbars	Added 1/5/08	<input type="checkbox"/>	6	Medium
		36	T	South Side of Old Blue	MCC-PLC - Build rock steps and waterbars	Added 1/5/08	<input type="checkbox"/>	6	High
	2Bigelow								
		74	T	Orbeton Str. To Poplar Ridge	MCC-PLC - Build rock steps and waterbars	Added 1/1/08	<input type="checkbox"/>	6	High
		102	T	Mid - Firewarden's Trail	MTC - Rock Steps and Waterbars	Added 1/8/09	<input checked="" type="checkbox"/>	3	High
		104	T	Safford Brook Trail	MCC-PLC - Improve treadway	Added 1/1/08	<input type="checkbox"/>	6	Medium
	4White Cap								
		182	T	Long Pd. Str. To Barren Slide	MTC - Build rock steps and waterbars	Added 1/1/08	<input checked="" type="checkbox"/>	3	Medium
		186	T	Cloud Pond Side Trail	SCA-PLC - Tread improvements	Added 1/1/08	<input type="checkbox"/>	4	Medium
		190	T	Chairback Mt. to 3rd Mt.	MTC - Improve treadway	Added 1/1/08	<input checked="" type="checkbox"/>	3	Medium
	5Katahdin								
		239	T	Nahmakanta Stream	MTC - Install step stones	Added 12/31/10	<input checked="" type="checkbox"/>	3	Medium
		252	T	Rainbow Deadwaters	MTC - Place Step stones	Added 1/1/08	<input checked="" type="checkbox"/>	3	Medium
		252	T	Rainbow Deadwaters	SCA-PLC - Step stones and Causeways	Added 1/8/09	<input type="checkbox"/>	4	Medium

Year	District	Mile	Asset	Location	Project description	Status	MTC?	Wks	Priority
		258	T	East end Rainbow Lake	MTC - Place step stones	Added 1/1/08	<input checked="" type="checkbox"/>	3	Medium
		275	T	Hunt Trail	MTC - Build Rock Steps and waterbars	Added 1/1/08	<input checked="" type="checkbox"/>	3	High
2015									
	1Baldpate								
		42	T	1st Summit Bemis Mt.	MCC-PLC-Build bog Bridges	Added 1/1/09	<input type="checkbox"/>	6	High
		48	T	Rte 17 Road Cut	MTC - Rebuild Trail after road widening and improve trail north and south	Added 1/1/09	<input checked="" type="checkbox"/>	6	Medium
		59	T	South of Route 4	SCA-PLC - Build bog bridges	Added 1/1/09	<input type="checkbox"/>	4	Medium
	2Bigelow								
		94	T	Saddleback Jr to The Horn	MTC - Build Rock Steps and Waterbars	Added 1/1/10	<input checked="" type="checkbox"/>	6	High
		95	T	Poplar Ridge to Saddleback Jr.	MCC-PLC - Build Rock Steps and Waterbars	Added 1/1/09	<input type="checkbox"/>	6	High
	4White Cap								
		188	T	3rd and 4th Mountains	MCC-PLC Build Rock Steps and waterbars	Added 1/1/09	<input type="checkbox"/>	6	Medium
		188	T	3rd and 4th Mountains	MCC-PLC Build Rock Steps and waterbars	Added 1/1/09	<input type="checkbox"/>	6	High
		217	T	Little Boardman Mt.	MTC - Improve relocated trail	Added 1/1/09	<input checked="" type="checkbox"/>	6	Medium
	5Katahdin								
		252	T	Rainbow Deadwaters	SCA-PLC - Ditching and bog bridges	Added 1/1/09	<input type="checkbox"/>	4	Medium
		278	T	Hunt Trail	MTC - Build Rock Steps and waterbars	Added 1/1/09	<input checked="" type="checkbox"/>	3	High
2016									
	1Baldpate								

Year	District	Mile	Asset	Location	Project description	Status	MTC?	Wks	Priority
		18	T	Grafton Loop Trail	MTC-Improve treadway	Added 1/1/10	<input checked="" type="checkbox"/>	3	Medium
		42	T	Bemis Mountain	MCC-PLC build rock steps and waterbars	Added 1/1/10	<input type="checkbox"/>	6	High
		52	T	Little Swift River to Sabbathday	SCA-PLC build bog bridges, causeway or step stones	Added 1/1/10	<input type="checkbox"/>	4	Medium
		59	T	Rte 4 to Little Swift River Pond	MTC Build Bog Bridges, causeway, or step stones	Added 1/1/10	<input checked="" type="checkbox"/>	3	Medium
	2Bigelow	84	T	Caribou Valley to Sugaraloaf	MCC-PLC Build Rock Steps and waterbars	Added 1/1/10	<input type="checkbox"/>	6	High
		86	T	Caribou Valley to Crocker	MTC Build Rock Steps and waterbars	Added 1/1/10	<input checked="" type="checkbox"/>	3	High
	3Kennebec	126	OS	Pierce Pond	MTC? 4 wooden tent pads	No Information - moved to 2016	<input checked="" type="checkbox"/>	1	Low
		127	T	Pierce Pond Dam	MTC - Build Relocation	Added 1/1/10	<input checked="" type="checkbox"/>	3	Medium
	4White Cap	207	T	West WhiteCap	MTC - Build Rock Steps and Waterbars	Added 1/1/10	<input checked="" type="checkbox"/>	3	Medium
		210	T	Logan Brook	MCC-PLC - Build Rock Steps and Waterbars	Added 1/1/10	<input type="checkbox"/>	6	Medium
	5Katahdin	247	T	Crescent Pond/Nesunta bunt	MTC Build Rock Steps and Waterbars	Added 1/1/10	<input checked="" type="checkbox"/>	3	Medium
		252	T	Rainbow Deadwaters	SCA-PLC - Build Step Stones	Added 1/1/10	<input type="checkbox"/>	4	Medium
		255	T	Katahdin District Place Holder	MCC-PLC	Added 1/1/10	<input type="checkbox"/>	6	

Year	District	Mile	Asset	Location	Project description	Status	MTC?	Wks	Priority
2017	1Baldpate	278	T	Hunt Trail	MTC - Build Rock Steps and Waterbars	Added 1/1/10	<input checked="" type="checkbox"/>	3	High
		19	T	Grafton Loop Trail	MTC - Build Rock Steps and waterbars	Added 12/31/10	<input checked="" type="checkbox"/>	3	High
		34	T	North Slope Moody Mt.	MTC- Build rock steps and waterbars	Added 12/31/10	<input checked="" type="checkbox"/>	3	Medium
	2Bigelow	62	T	Rt 4 - Piazza Rock	MTC- Improve Causeways	Added 12/31/10	<input checked="" type="checkbox"/>	3	High
	4White Cap	198	T	Gulf Hagas Rim Trail	MTC- Tread Improvements	Added 12/31/10	<input checked="" type="checkbox"/>	3	Medium
		198	T	Gulf Hagas Rim Trail	MTC - Tread Improvements	Added 12/31/10	<input checked="" type="checkbox"/>	3	Medium
		204	T	Gulf Hagas Mt. North	MCC-PLC-Build rock steps and waterbars	Added 12/31/10	<input type="checkbox"/>	6	High
		205	T	West Peak White Cap	MCC-PLC-Build rock steps and waterbars	Added 12/31/10	<input type="checkbox"/>	6	High
		206	T	West Pk - Hay Mt.	SCA-PLC - Build Step Stones	Added 12/31/10	<input type="checkbox"/>	4	Medium
		208	T	WhiteCap West Ridge	MCC-PLC - Build rock steps and waterbars	Added 12/3/10	<input type="checkbox"/>	6	Medium
		215	T	Little Boardman to East Branch	MTC- Build rock steps, causeways, and Bog Bridges	Added 12/31/10	<input checked="" type="checkbox"/>	3	High
		5Katahdin	252	T	Rainbow Deadwaters	SCA-PLC - Build Step Stones	Added 12/31/10	<input type="checkbox"/>	4
	256		T	Rainbow Lake	MCC-PLC - Build step stones and causeway	Added 12/31/10	<input type="checkbox"/>	6	High

Year	District	Mile	Asset	Location	Project description	Status	MTC?	Wks	Priority
		278	T	Hunt Trail	MTC- Build rock Steps and waterbars	Added 12/31/10	<input checked="" type="checkbox"/>	3	High